

ONLY PURPOSES DISCUSSION FOR Т DRAFT

Skagway Emergency Project Schedule CONCEPT SCHEDULE

Task Name	Start Date	End Dat	e Duratio	on Predecessors		Sep 18 Sep 25 0	Oct 2 Oct 9	Oct 9 Oct 16	Nov Oct 23 Oct 30 Nov 6 Nov 13 N	w 20 Nov 27	Dec 4 D	Dec Dec 11 Dec 18	Dec 25 Jan 1 Jan 8	Jan Jan 15 Jan 22	Jan 29 f	Feb Feb 5 Feb) 12 Feb 19	Feb 26 Mar 5 M	Mar ar 12 Mar 19	Mar 26	Apr 2	Apr Apr 9 Ap	or 16 Apr 23 Apr	M: 30 May7 M	∕lay ∕lay14 May21
Design & Bid Doc Prep	09/23/22	10/27/22	35d						Design & Bid Doc Prep											_					
Drawings	09/23/22	10/27/22	35d						Drawings																
Specifications	09/23/22	10/27/22	35d						Specifications																
Bid Draft Docs to MOS	10/27/22	10/27/22	0	2, 3	\				Bid Draft Docs to MOS																
Bid & Contracting	10/06/22	11/23/22	49d							Bid & Contractir	g														
Funding Approval	10/06/22	10/06/22	0				Eunding App	proval																	
Pre-Bid Notice Posted to MOS website	10/07/22	10/07/22	1d	7FS +1d			📋 Pre-Bid N	Notice Posted to MO	S website																
Bid Documents Advertized	10/27/22	11/09/22	2w						Bid Documents Adver	ized															
Pre Bid Site Walk	10/30/22	10/30/22	1d	9SS +3d					Pre Bid Site Walk																
Bids Open	11/10/22	11/10/22	1d	9					Bids Open																
Assembly Approval of Winner	11/17/22	11/17/22	0		\				Assembly	Approval of Winne															
Contract Process	11/17/22	11/23/22	1w	12						Contract Proces	s														
 MOS Pre Procurement 	10/06/22	03/22/23	168d																MC	S Pre Procu	rement				
Assembly Approval	10/06/22	10/06/22	0		♦		Assembly Ap	pproval																	
Piles	10/06/22	01/11/23	14w	16									Pil	es											
Fenders	10/06/22	02/22/23	20w	16													Fender	s							
Capstans	10/06/22	03/22/23	24w	16															Ca	pstans					
Gangways	10/06/22	12/28/22	12w	16									Gangways												
Construction (Estimated)	11/24/22	04/21/23	149d																				Construction (Estim	ated)	
Pre-Con	11/28/22	11/28/22	0		\					Pre-Con															
Pre-Construction Submittals	11/24/22	12/07/22	14d	13							Pre-Cor	nstruction Submitta	s												
Contractor Procurement	11/24/22	01/18/23	8w	13						•				Contractor Procu	rement										
Mobilization	01/19/23	02/01/23	2w	25											Mobiliza	tion									
Onsite Construction Activities	02/02/23	04/18/23	76d																				Onsite Construction Activ	ities	
Dock Demolition	02/02/23	02/08/23	1w	26												Dock Demo	olition								
 Dolphin Construction 	02/09/23	03/15/23	35d																Dolphin Corstr	uction					
Dolphin Pile Driving	02/09/23	02/22/23	2w	28												•	Dolphir	Pile Driving							
Pile Cutoff, Cap Welding	02/23/23	03/15/23	3w	30															Pile Cutoff, Cap	Welding					
Barge Installation & Piles	02/23/23	02/25/23	3d	30													Bi Bi	arge Installation & Piles							
Ore Loader Demolition	03/04/23	03/24/23	3w	49																Ore Loader	Demolition				
Existing Dolphin Pile Reinforcement	03/25/23	04/01/23	8d	33																	Existing Dolp	hin Pile Reinford	ement		
Bollard Installation on Ore Loader	03/25/23	03/31/23	1w	33																	Bollard Installa	tion on Ore Load	er Platforms		
Platforms		_																							
Fender Installation	03/16/23	03/20/23	5d	18, 31															Fende						
Capstain Installation	03/23/23	03/26/23	4d	19																Capstair					
Final Electrical Hookup	03/27/23	03/28/23	2d	37																	Electrical Hook	kup			
Punchlist Site Walk	03/27/23	03/27/23	1d	37																Punch	list Site Walk				
Wrap up Work & Float for 10 down days	03/29/23	04/18/23	3w	38																			Wrap up Work & Float for		
Substantial Completion Issued	04/18/23	04/18/23	0	27	Ŷ																		Substantial Completion Is	sued	
Contractor De-Mob	04/19/23	04/21/23	3d	41																			Contractor De-Mob		
Port of Skagway Operations	01/11/23	04/18/23	97d													1						F F	Port of Skagway Operation	s	
Fuel Barge In Port	01/11/23	01/12/23	2d										L L	uel Barge In Port											
Fuel Barge In Port	02/02/23	02/03/23	2d	45FS +20d											Fuel	Barge In Port									
Fuel Barge In Port	02/24/23	02/25/23	2d	46FS +20d													E F	uel Barge In Port							
Fuel Barge In Port	03/18/23	03/19/23	2d	47FS +20d															Fuel Ba	ge In Port					
Ore Ship In Port	02/28/23	03/03/23	4d															Ore Ship In Port							
First Cruise Ship	04/18/23	04/18/23	0		♦																	♦ F	First Cruise Ship		
(Assumed AML Barge does not inhibit work)																									

kpff